#### DE LA RECHERCHE À L'INDUSTRII

## Ceaden

#### JULES HOROWITZ REACTOR

# Update of JHR Project

Site construction and Plant manufacture







#### **Jules Horowitz Reactor**




Material Testing Reactor: 100 MW th

Design to simultaneously accomodate a large number of core and reflector experiments, with a very large range of thermal and fast flux level

=> Ambitious conception and challenging manufacturing for the

reactor pile-block





#### **Site construction**









## Fluids/ Ventilation/ Electricity contracts Installation in the BAV building






Mock-ups






#### **POOL LINER**

Sheet metal welding RER pool lining



Full welding D9







Welding and concreting of segment 2



#### Ceaden PRIMARY HEAT EXCHANGERS








#### **HOT CELLS**









#### **Pile Block Reactor**



Closure head (stainless steel) Upper support column Core vessel Core vessel (forged Al 6061T6) Fuel rack (forged Al 6061T6) Water Boxes (blank forged steel) Plug (blank forged steel)





#### **Closure Head**



- Confinement of primary coolant
- Anti blow out of experimental devices by double locking system
  - Representative model to validate this concept

No specific difficulty in manufacturing









#### **Upper Support Column**




- It prevents the blowout of the fuel rack.
- It participates in supporting experimental devices
- Tight tolerances required realization of prototype





Mock-up used to validation introduction and extraction of the component









#### Core Vessel (1/2)



Main characteristics :

height: 5185mm

diameter: 716mm

thickness: 20mm

material: forged AI 6061T6 (neutron perf.)

ESPN N2 Cat.II, RCC-MX level 1

Very tight tolerances, such as 0.1 mm cylindricity and 0.2 mm coaxility in the core area

Manufacturing complexity, in particular, for the

« horse saddle » flange.








#### Core Vessel (2/2)



Welding of the aluminium blanks (final thickness 20 mm) performed with the electron beam method, completed by a recovery in MIG in the closure area of the electron beam weld











#### Fuel Rack (1/2)



- It accomodates fuel elements, interelement mandrels, irradiation rigs, core pressure loss and output pressure measurements
- material: forged Al 6061T6
- some prototypes needed











### Fuel Rack (2/2)




#### Done











#### Ceade∩ Water Box (Primary cooling system) (1/2)









#### Stilling grid needs 17000 calibrated holes








## Ceaden

## Water Box (Primary cooling system) (2/2)



- Issue: Homogenity of hydraulic distribution
- Mock-ups
- **CFD 3D calculations**

Welding of the Φ 600 mm pipe with the body of the box realized with electron beam method with a positioning controlled by laser tracker













#### Water Box (Reflector)





- It allows the cooling of the reflector and experimental devices from the reactor pool
- It supports displacement systems with chairs and fixing interfaces
- Very tight manufacturing tolerances







#### Plug



- It allows the guiding of the control rods of the mechanisms (sheath of the mechanisms),
- It ensures the integrity of the 2nd containment barrier, contributes to the sealing between the water reactor pool and the crypt
- It limits the dose rate received by operators during crypt interventions (thanks to its filling with barite sand).









#### **Hydrostatic test**



#### ESPN regulation rated components under a hydrostatic pressure test of 23 bar



Core vessel and closure head



Primary water box and plugage 19





#### Pile block reactor :

- Completed manufacturing
- Whole equipment tested
- Blank mounting done






#### **Assembly of the loading machine**

#### Construction and assembly of the RMT platform




**DRG** mast and RCM column



# Update of JHR project (site construction and Plant manufacture)

Water Box and primary system junction







Casier for fuel elements




**First Fuel elements** under fabrication PAGE 22



#### Conclusion



#### **Next Step: Assembly on JHR site**



Thank you for your Attention